


Supported by:



on the basis of a decision  
by the German Bundestag



# AmpaCity Project Update

## 40 MVA HTS Cable and Fault Current Limiter Installation in City Center



Mark Stemmler, Kai Allweins,  
Frank Merschel, Mathias Noe,  
Achim Hobl

VORWEG GEHEN

Nexans



# AmpaCity Project Objectives

- > Installation of 10 kV, 40 MVA HTS system in the German City of Essen
  - Project started in September 2011
  - Complete system installation in 3<sup>rd</sup> quarter of 2013
  - Commissioning in 4<sup>th</sup> quarter of 2013
  - Project duration of 4.5 years
  - Funded by the German Federal Ministry of Economics and Technology
- > Investigation of technical feasibility of HTS systems in distribution grids
- > Investment comparison of 10 kV HTS systems as alternative to conventional 110 kV systems
- > Evaluation of technical operation advantages during demonstration period
- > Assessment of further HTS cable and FCL technology applications

# AmpaCity Milestones

- ✓ Project start in September 2011
- ✓ Prototype manufactured in October 2012
- ✓ Type test completed in February 2013
- ✓ Start of component manufacturing in March 2013
- ✓ Groundbreaking ceremony on April 9<sup>th</sup>, 2013
- ✓ System installation on site Sept. until Dec. 2013
- ✓ Commissioning test on December 16<sup>th</sup>, 2013
- ✓ System commissioning on March 10<sup>th</sup>, 2014
- Pilot operation from 2014 until 2016 in progress

# Prototype Setup for Type Test




# Prototype Joint and Termination



# Type Test Sequence Prototype Setup

- > Testing in accordance to DIN VDE 0276-620
- > PD test at 20 kV (after 24 kV for 1 min)
- > 20 load cycles with 2.3 kA (3 phase)
- > PD test at 20 kV (after 24 kV for 1 min)
- > Lightning impulse test at  $\pm 75$  kV
- > AC voltage withstand test at 30 kV (4 h)

# Load Cycle Test Setup




# Lightning Impulse Test Setup





# AmpaCity Installation in Essen



# Loading of Cable Drum in Hannover




# Cable Drum Trailer at Joint Bay



# Preparation of Cable Pulling



# Cable Pulling First Length



# Installation in Substation Dellbrügge



# Termination in Substation Dellbrügge



# Installation of Cable Joint





# Nitrogen Storage Tank at Substation Herkules



# Cooling System Delivery at Substation Herkules



# Fault Current Limiter Delivery at Substation Herkules



# HTS System Installation at Substation Herkules




# Cooling Down of Cable System December 2013



# Temperatures During Cooling Down

Temperature Inlet Substation Herkules  
Temperature Outlet Substation Herkules  
Temperature Substation Dellbrügge




# Commissioning Test



- > Standard cable testing with cable test van
- > PD test of each phase (20 kV at 0,1 Hz)
- > Loss factor diagnoses (10 kV, 15 kV, 20 kV at 0,1 Hz)
- > AC voltage withstand test (30 kV at 0,1 Hz for 1 h)

# Commissioning Test with Cable Test Van






# System Commissioning in March 2014



- > Voltage test with HTS system connection only in substation Herkules
- > Current testing with reactive power transfer between two transformers
- > System connection in both substation for test operation in the grid


# Cooling System

- > 4 kW cold power at 67 K
- > Subcooled pressurized nitrogen
- > Forced flow in closed circuit
- > High availability and reliability




# Inlet and Outlet Temperatures

- ① Temperature Inlet Substation Herkules
- ② Temperature Outlet Substation Herkules
- ③ Temperature Substation Dellbrügge




# Inlet and Outlet Pressures


- ① Pressure Inlet Substation Herkules
- ② Pressure Outlet Substation Herkules
- ③ Pressure Substation Dellbrügge



# Mass Flow




# System Losses




# LN<sub>2</sub> Level Storage Tank

## Filling Level LN<sub>2</sub> Storage Tank



# System Loading






# Conclusions

- > Type test of Ampacity system was successfully completed
- > All system components were manufactured
- > System installation was realized in less than 3 month
- > HTS System was successfully commissioned
- > AmpaCity HTS System is in operation


Supported by:



on the basis of a decision  
by the German Bundestag



# Thank you very much for your attention



Dr. Mark Stemmlé  
Nexans Deutschland GmbH  
Kabelkamp 20  
30179 Hannover  
[mark.stemmlé@nexans.com](mailto:mark.stemmlé@nexans.com)

**VORWEG GEHEN**

